Format II

Action taken report for safety measures complied for the accidents occurred

Name of Company: BSES YAMUNA POWER LTD, NEW DELHI
Period of Report: Sep' 2020
Year: 2020

	Location of Accident and Details Of Victim	Date of occurrence	Type of accident	Cause of accidents	Findings of CEI/EI/AEI	Remedies suggested by CEI/EI/AEI in various cases	Whether the remedies suggested imlemented	Action taken to avoid recurrence of such accident	Amount paid as Compensation
1	One labour got injured while cleaning the site for shifting of all cables when a Cable flashed on its own. This cable was already partly damaged. Four nos. of ckt. From 220KV PPG to GAN ckt No. 1 &2, Scope Minar ckt and CBD I Ckt to be shifted due to expansion of Railway line and platform. The victim was hospitalised and expired on 29.05.2020.	21.05.2020	Fatal Employee (Vendor)		-	-	-	-	-
2	• Mr. Raj Singh sub div. Kantinagar incharge reported that a PCR complaint of fire in house received. • The LM reached at site to attend the complaint. • Then he came to knew that a child had got electrocuted at kaushik puri park sub station .The vendor's superior reached at site and confirmed. • Some children were playing in the park. One of them climbed the fencing of substation to catch the kite with the help of the broom (kite which fell on the transformer). Some another child pushed him and he	28.06.2020	Non Fatal (Public)						

	came in contact with HT fuse and was electrocuted. After which he fell down on ground. • This information was gathered from neighbours and the parents of child electrocuted(11-12year old) took him to RML HOSPITAL								
3	During cleaning work of 11 kv bus bar under shutdown at bus coupler side , the person working tried to discharge but a flash occured may be due to live part touch with discharging rod , 4 persons working nearby there got affected by flash , three Sri seth , Sri Akshit and Raja ram have minor flash affect and they have been discharged after treatment from Puspanjali hospital on yesterday noon , one person named Tribhuwan has more burning admitted in hospital and as per hospital 15 days they will kept him under treatment	19.07.2020	Non- Fatal Employee (Vendor)						
4	On dated 05.09.2020 some persons were cutting tree at Ganga Sahay colony Harsh Vihar and due to tree branches falling on HTAB cable, one no. 11 M PCC pole, one no. 25 KVA single phase transformer and 30 meters HTAB 1X95 sq mm cable were damaged. Estimate for damages and copy of complaint lodged in Police Station are sent,	05.09.2020	Unknown (Public – 1 fatal & 1 non-fatal)						

(Signature of the Licensee)